



Glenbard East High School Monthly Report Dashboard

10.07.26

Executive Summary

September accomplishments at Glenbard East included major progress at the Commons addition, where structural steel erection began and reached topping-out, followed by decking, welding. The Greenhouse achieved substantial completion and turnover. Additional work included successful staff lounge equipment and curtain wall inspections, library resin panel installation, A-Wing flooring, and continued punchlist completion throughout the campus.

Looking ahead, the team will continue punchlist and closeout activities and focus on the structure at the Commons addition. Upcoming work includes cold form framing, weather barrier, and temporary roofing. In-slab electrical and plumbing work is also anticipated to begin.

Overall, the project team maintains a steady pace towards a successful and early completion next summer. The contractual substantial completion date remains 8/2/2027.

Schedule

Accomplished Work	Current Work	Upcoming Work
-Punch list completion and closeout activities -Greenhouse turnover -Curtainwall caulk -Corridor flooring -Commons addition shaft wall -Commons addition masonry wall -Commons addition foundation -Landscaping and site restoration -Roof Platform -Install staff lounge equipment	-Punch list completion and closeout activities -Commons addition steel and framing	-Punch list completion and closeout activities -Commons addition steel structure and decking, framing weather barrier, temporary roof -Curtainwall fins
Long Lead Items		
1. Curtainwall fins – Delivery in October		

Top Constraints/Issues

1. N/A

Photos

